

DEPARTMENT of ENVIRONMENT and NATURAL RESOURCES Minerals & Mining Program - Oil & Gas Section 2050 West Main, Suite #1, Rapid City, SD 57702-2493 Telephone: 605-394-2229, FAX: 605-394-5317

RECEIVED

AUG 2 2007

DEPT OF ENVIRONMENT & NATURAL RESOURCES - RCRO

APPLICATION FOR PERMIT TO DRILL

Type of Work: Drill New Well X Reenter Well X Drill Directional Well X Oil Well Gas Well Injection Other Drill additional NE lateral Other						
LUF EXPLORATION COMPANY, 1380 LINCOLN STREET, SUITE 850, DENVER, CO 80203 (303) 861-2468						
Name and Address of Surface Owner Miller Ranch c/o Gregory Miller, RR1 Box 119, Bowman, ND 58623						
Name and Address of Drilling Contractor and Rig Number:						
C&H Well Service, Inc., PO Box 2556, Gillette, Wyoming 82717-2556, Rig #104						
Surface Location of Well: Qt/Qtr, Sec, Twp, Rge, County, Feet from Nearest Lines of section, and latitude and longitude (if available): NWSE Sec. 27-T23N-R6E, Harding County, 2640' FNL x 1950' FEL						
If Directional, top of pay and bottom hole location from nearest lines of section: Northeast Lateral: 11,694' MD, 9035' TVD, 960' x 0' FEL, Sec. 27-T23N-R6E						
Acres in Spacing (Drilling) Unit Description of Spacing Unit E/2 Sec. 27 & W/2 Sec. 26						
Well Name and Number		Elevation	Field and Pool, or Wildcat		Proposed Depth and Formation	
Miller 1-27		2895' GL	Corey Bu	itte	9035' TVD; 11,694' MD; RR	
Size of Hole	Size of Casing	Weight per Foot	Depth	Cementing Program (amount, type, additives)		Depth
1) 12-1/4" 2) 7-7/8" 3) 4)	8-5/8" 5-1/2"	24# 17 & 23 #	807' 9269'		re & Class G, 3% salt + misc ite & Class G + various addi	
Describe Proposed Operations (Clearly State all Pertinent Details, and Give Pertinent Dates, Including Estimated Date of Starting any Proposed Work). Use Additional Page(s) if appropriate. Permit #1686; API #40-063-20084						
Sidetrack existing North Lateral at a point approx 9625' MD 9035' TVD and drill a new North East leg to a point at approximately 11,694' MD, 9035' TVD, 960' FNL x 0' FEL Sec. 27-T23N-R6E. Drilling fluid will be fresh water/gel polymer. All cuttings and drilling fluids will be contained in a pit lined with 12 mil plastic. All liquieds will be disposed of in an approved site, the liner and cuttings will be buried in place. Completion will be open hole in the horizontal section. A preliminary horizontal well plans is attached. The estimated start date is September 15,2007.						
Blanket South Dakota bond #4127010						
I hereby certify that the foregoing as to any work or operation performed is a true and correct report of such work or operation.						
Signature		David A. Norby Name (Print)		Operations Manager Title		7/25/2007 Date
FOR OFFICE USE ONLY						
Approved by: Title: Oil and Gas Supervisor						
Permit No. V 1843 API No. 40 063 20084.02 Date Issued: August 20, 2007						
Conditions, if any, on attached page.						