94N-59W-6 BAC

DRILLER'S LOG

[redacted]rangle Tyndall
[redacted]ocation SW¼, NE¼, NW¼ Sec. 6 T. 94N R. 59W
County Ben Hanna Altitude 1423.0 ft.
Time: Began 3:30 P.M. Abandoned 4:00 P.M.
Overburden Thickness —
Coal Thickness —
Depth to water 13½'

Drill Hole Number 24
Date 5/19/54
Driller Curt
Assistant Eric
Overburden Ratio —
Total Depth 14'

DEPTH From-To	TIME From	TIME To	TIME Min.	LITHOLOGY	COLUMNAR SECTION
0-5	3:30	3:40	10	6" Black top soil. Sandy, silty, clayey till 4½' buff-brown " " " w/ knifer, limonite, qtz. grains.	
5-10	3:40	3:52	12	5' Same	
10-~~15~~ 14	3:52	3:58	6	3½' Same. 6" sandier clay H₂O at 13½'	
15-20					
20-25					
25-30					
30-35					
[redacted]					
40-45					
45-50					
50-55					
55-60					
60-65					
65-70					
70-75					
75-80					
80-85					
85-90					
90-95					
95-100					

[redacted]iller's remarks: 10-ft. section of 2½"-dia. downspout casing.

5/20/54 1423.0
−12.5
1410.5 W.T.

H_2O sample